

PUMP	VERT HF-4 3008
-------------	-----------------------

DATE	Periodic re-testing is carried out annually in January to verify continued compliance
-------------	---

NOMINAL DATA					
Qmax:	240 m ³ /h	Hmax:	36 m	Speed:	1450 rpm
Voltage:	400 V	Current:	52 A	Freq:	50 Hz

TESTING CONDITIONS					
Fluid / Density:	Water [0,998 Kg/dm ³]	In/Out Diff:	1,06 m	Fluid Temp:	19,5 °C
Suction Size:	DN 125	Drive Size:	DN 100	Ambient Temp:	18 °C

PUMP PERFORMANCE TESTING REPORT											
No.	HYDRAULIC TEST						ELECTRIC TEST				
	Flow (m ³ /h)	In Head (m)	Out Head (m)	Kinetic (m)	Head (m)	Efficiency (%)	Speed (rpm)	Voltage (V)	Amp (A)	Power Factor	Power IN (W)
1	0,00	1,49	37,16	0,00	35,67	0,00	1.460	396	14,97	0,78	7.987
2	22,17	1,24	37,38	0,02	36,16	22,39	1.458	402	18,24	0,77	9.733
3	44,33	0,99	37,27	0,07	36,35	38,31	1.453	396	21,44	0,78	11.441
4	66,50	0,74	36,82	0,17	36,25	50,00	1.444	402	24,57	0,77	13.111
5	88,67	0,49	36,04	0,30	35,85	58,65	1.442	396	27,63	0,78	14.741
6	110,84	0,24	34,94	0,46	35,16	64,89	1.438	402	30,61	0,77	16.333
7	133,00	-0,01	33,49	0,67	34,18	69,11	1.439	400	33,52	0,77	17.887
8	155,17	-0,27	31,72	0,91	32,9	71,55	1.428	397	36,36	0,78	19.402
9	177,34	-0,52	29,63	1,18	31,32	72,35	1.425	401	39,13	0,77	20.878
10	199,51	-0,77	27,19	1,50	29,45	71,61	1.427	397	41,82	0,78	22.315
11	221,67	-1,02	24,42	1,85	27,29	69,37	1.416	401	44,44	0,77	23.715
12	243,84	-1,27	21,32	2,24	24,83	65,66	1.412	397	46,99	0,78	25.075

